

## NAME OF THE ULB:-PURI MUNICIPALITY, AMRUT PARKS 2015-16

Sl.No.	Name of the Park as per SAAP	SAAP approved cost(Crores)	SLTC approved cost(Crores)	Tender approved cost(Crores)	Work Order issued Y/N If "Y" date to be mentioned	Current Status (in bullets)	Remarks (in bullets)
1	Sarvodaya Nagar Park(AMRUT/O D/PURI/01)	0.24	0.2436736	0.2356645	21/9/2016	Jogging track, Water and electric Supply are already completed.	Only Children Equipments and some garden works, Watchman Shed are remaining to complete. It will be completed by 30 th. Nov.2017.
2	Dhipa Jaga Park(AMRUT/O D/PURI/02)	0.2	0.2021655	0.1984922	21/9/2016	Jogging track, Water and electric Supply ,Boundary, Watchman Shed are already completed.	Only Children Equipments and some garden works are remaining to complete. It will be completed by 30 th. Nov.2017.
3	Srikhetra Colony Park(AMRUT/O D/PURI/03)	0.22	0.2232093	0.2278392	22/9/2016	COMPLETED	Waiting for Settlement of Bill and Provide U.C.

# AMRUT PARKS IN PURI FOR 2016-17 & 2017-18

Sl.No.	Name of the Park as per SAAP	Package/Cluster with code	DPR Approval SLTC date	SAAP approved cost	Remarks (in bullets)
1	Development of Parks in Puri.(Baliapanda) (2016-17)	Development of Parks in Puri.(AMRUT/OD/PURI/PR/08)	DPR Already Prepared by EIL .It is waiting for technical Approval.	1.04	DPR Already Prepared by EIL .It is waiting for technical Approval.
2	Development of Parks in Puri.(Baliapanda) (2017-18)	Development of Baliapanda Park in Puri.(AMRUT/OD/PURI/PR/09)	DPR Already Prepared by EIL .It is waiting for technical Approval.	1.5	DPR Already Prepared by EIL .It is waiting for technical Approval.

# PURI ULB

SI.No.	NAME OF Qtr.	PLAN OF WORK.
1	1 <sup>st</sup> Qtr.	<ul style="list-style-type: none"><li>• Completion of Sarvodaya Nagar Park &amp; Dhipa Jaga Park .</li><li>• U.C to be provided for Srikhetra Colony Park .</li><li>• DPR to be technically Approved for Development of Parks in Puri.(Baliapanda Park for 2016-17) and 2017-18). Completion of Tender related Work and Work Order to be issued to The Contractor .</li></ul>
2	2 <sup>nd</sup> Qtr.	<ul style="list-style-type: none"><li>•Primary Work like Levelling of The Plot of 5 acre (Baliapanda Park for 2016-17) and 2017-18) to be Completed.</li><li>•Boundary and boring work to be completed.</li></ul>
3	3 <sup>rd</sup> Qtr.	<ul style="list-style-type: none"><li>•Grass bed , Watchman shed, Jogging Track of Baliapanda Park for 2016-17) and 2017-18). to be completed.</li></ul>
4	4 <sup>th</sup> Qtr.	Installation of Playing Equipments of Children, Garden Work and all related works of Baliapanda Park for 2016-17) and 2017-18) to be completed.

  
16/10/17  
Executive Officer  
Puri Municipality  
Puri